

Rimersburg Borough Municipal Authority
Engineer's Report
September 1, 2021

WWTP & Collection System Upgrades

Cicciarelli Property – Subdivision application submitted to County for final approval on 8/20
Lewis Property – Atty Greenfield completing eminent domain proceedings
Design is ongoing – hydraulic profile, internal building layouts, piping, etc.
Budget – 79% remaining (see attached summary)

PENNVEST – Lead Line Replacement Project

Application submitted on 8/4 – additional comments received from PENNVEST/DEP
Application resubmitted on 8/12 – PENNVEST Board Mtg scheduled for 10/20

Fairgrounds Water Tank Painting

Worldwide Industries Corp was low bidder for interior painting – \$77,600
Additional inspection quotes (see attached summary) – discuss options
Draft letter to Commissioners requesting funds – see attached
Local loan options – must comply with LGUDA (bond council may be req'd)

Cleaning & Televising Project

Frank coordinating with Insight Pipe – planned for mid-Sept

CDBG 2021 Grant App – Monterey Road Water Line (deadline Aug 6th)

Approx. 1,110 of 12" PVC waterline from the Boro Bldg Tank to south end of Chestnut St.
\$186,020 requested – \$112,253 awarded
Does Authority plan to secure add'l funding or reduce the project scope? – Discuss

Elementary School

Meter pit upgrades – 3" domestic & 4" fire flow lines
Scott Mealy provided updated specs on 8/23 and 8/25; EADS & Frank gave final approval on 8/25
Project start planned for mid-Sept

GIS Updates

Work currently on hold pending budget approval from Borough Council

**Rimersburg Borough Municipal Authority
Wastewater Treatment Plant Upgrades – Budget Report as of 8/27/21**

Phase	Phase Name	Budget	Work Completed	% Budget Remaining
10	Basic Services - Study	\$60,000	\$53,940.44	10%
11	Basic Services - Engineering	\$345,000	\$67,020.30	81%
20	Field Surveys & Mapping	\$20,000	\$16,636.02	17%
30	Geotechnical	\$30,000		100%
40	WQM Part II Permit	\$30,000	\$4,022.15	87%
50	NPDES Permit (Stormwater)	\$30,000		100%
60	General Permit	\$15,000	\$2,293.20	85%
70	PENNDOT Driveway Permit	\$10,000		100%
80	County & Local Permits	\$10,000		100%
90	Subdivision Prep Plan	\$15,000	\$14,809.69	1%
100	Property Owner Negotiations	\$5,000	\$3,746.70	25%
110	Funding Administration	\$50,000	\$4,643.40	91%
120	Startup Assistance	\$10,000		100%
130	Resident Project Representative	\$170,000		100%
	Totals	\$800,000	\$167,111.90	79%